Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [18s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 19 @ 24,9cmH2O: Control Flow Sen	SLPM	-5 to 5	1,65	√	
3	0010.0021 Check Leak (1) @ 24,9cmH20: Test Setup [3m 48s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 48s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 48s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 48s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=80%,CC=159,CF=0,ME=2) [ક	15 to 85	65,00	√	
8	0010.0121 Det.Batt.Cap.@(T=24C,SH=69%,CC=322,CF=0,ME=2) (%	15 to 85	75,00	√	
9	0010.0130 Check Ref. Voltage [3m 48s]	mV	2450 to 2550	2482	√	
10	0010.0140 Motor Temperature [3m 48s]	C Deg	15 to 82	39	√	
11	0010.0150 Check CPLD SW Revision [3m 48s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 48s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 48s]	N/A	0081680E	0081680E	√	
14	0010.0180 Detach. Batt. S/N [3m 48s]	N/A	00001D76	00001D76	√	
15	0020.1030 Write Image Table [3m 59s]	N/A	Pass	TRUE	√	$\overline{}$
16	0030.0010 Sensor Board Table Active [5m 29s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 29s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 29s]	N/A	Pass	TRUE	1	
19	0030.0040 Charger Settings Table Active [5m 29s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 31s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	$\overline{}$
22	0030.0090 Device Model [5m 31s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [5m 31s]	N/A	EQ TV113021326	TV113021326	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 31s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,7 (Setpoint 190) [1	SLPM	180,5 to 202,8	192,7	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,7 (Setpoint 165) [1	SLPM	157,5 to 177,9	169,8	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,7 (Setpoint 140) [1	SLPM	134,4 to 152,9	146,4	√	\Box
28	0030.0200 Pos Flow Verify: dP2 at 131,2 (Setpoint 130) [1	SLPM	122,4 to 139,9	134,9	√	$\overline{}$
29	0030.0210 Pos Flow Verify: dP2 at 121,3 (Setpoint 120) [1	SLPM	113,0 to 129,7	124,9	√	
30	0030.0220 Pos Flow Verify: dP2 at 111,2 (Setpoint 110) [1	SLPM	103,2 to 119,1	116,0	√	
31	0030.0230 Pos Flow Verify: dP2 at 100,2 (Setpoint 100) [1	SLPM	92,7 to 107,7	104,4	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,3 (Setpoint 90) [10m	SLPM	80,3 to 94,3	91,2	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,3 (Setpoint 80) [10m	SLPM	70,7 to 83,9	82,3	√	\Box
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [10m	SLPM	60,8 to 73,2	73,1	√	\Box
35	0030.0270 Pos Flow Verify: dP2 at 57,2 (Setpoint 60) [10m	SLPM	51,4 to 63,0	62,9	<u>·</u>	\vdash

Test Started On 04/03/24 09:28:47

6

Elapsed Test Time 48m 32s

Serial Number TV113021326

Status PASS

Page 1 of