Test Software P/N 4102483

Tested Part Number LA1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [17s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 113 @ 25,1cmH20: Control Flow Se:	SLPM	-5 to 5	0,99	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [3m 51s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 51s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 51s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 51s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=29C,SH=99%,CC=0,CF=0,ME=1) [3m	8	15 to 85	54,00	√	
8	0010.0121 Det.Batt.Cap.@(T=29C,SH=98%,CC=0,CF=0,ME=1) (1)	8	15 to 85	75,00	√	
9	0010.0130 Check Ref. Voltage [3m 51s]	mV	2450 to 2550	2497	√	
10	0010.0140 Motor Temperature [3m 51s]	C Deg	15 to 82	35	√	
11	0010.0150 Check CPLD SW Revision [3m 51s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 51s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 51s]	N/A	0023455B	0023455B	√	
14	0010.0180 Detach. Batt. S/N [3m 51s]	N/A	0025957D	0025957D	√	
15	0020.1030 Write Image Table [4m 2s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 10s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 10s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 10s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 10s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi:	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 12s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [5m 12s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [5m 12s]	N/A	EQ TV119092718	TV119092718	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 12s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,5 (Setpoint 190) [91	SLPM	180,3 to 202,7	191,5	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,0 (Setpoint 165) [91	SLPM	156,8 to 177,2	168,0	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,5 (Setpoint 140) [91	SLPM	134,3 to 152,7	144,7	√	\vdash
28	0030.0200 Pos Flow Verify: dP2 at 125,5 (Setpoint 130) [91	SLPM	117,0 to 134,0	126,9	√	\vdash
29	0030.0210 Pos Flow Verify: dP2 at 117,2 (Setpoint 120) [91	SLPM	109,0 to 125,4	118,6	✓	\vdash
30	0030.0220 Pos Flow Verify: dP2 at 106,3 (Setpoint 110) [9]	SLPM	98,6 to 114,1	109,2	√	\vdash
31	0030.0230 Pos Flow Verify: dP2 at 97,3 (Setpoint 100) [9m	SLPM	89,9 to 104,7	99,8	√	\vdash
32	0030.0240 Pos Flow Verify: dP2 at 88,0 (Setpoint 90) [9m -	SLPM	81,0 to 95,0	89,7	√	\vdash
33	0030.0250 Pos Flow Verify: dP2 at 77,2 (Setpoint 80) [9m -	SLPM	70,6 to 83,8	77,9	√	\vdash
34	0030.0260 Pos Flow Verify: dP2 at 67,3 (Setpoint 70) [9m -	SLPM	61,1 to 73,5	68,3	√	\vdash
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [9m -	SLPM	51,2 to 62,8	57,3	<i>'</i>	\vdash

Test Started On 03/20/24 03:31:15

Elapsed Test Time 46m 32s

Status PASS

Serial Number TV119092718

Page 1 **of** 6