Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [18s]	N/A	Pass	TRUE	√	_
2	0010.0020 Check Leak (1) 45 @ 25,0cmH2O: Control Flow Sen	SLPM	-5 to 5	0,91	√	
3	0010.0021 Check Leak (1) @ 25,0cmH2O: Test Setup [3m 49s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 49s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 49s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 49s]	s	LE 300	3	√	$\overline{}$
7	0010.0120 Int.Batt.Cap.@(T=28C,SH=99%,CC=0,CF=0,ME=1) [3m	&	15 to 85	75,00	√	
8	0010.0121 Det.Batt.Cap.@(T=27C,SH=81%,CC=307,CF=0,ME=16)	%	15 to 85	72,00	√	
9	0010.0130 Check Ref. Voltage [3m 49s]	mV	2450 to 2550	2482	√	
10	0010.0140 Motor Temperature [3m 49s]	C Deg	15 to 82	39	√	
11	0010.0150 Check CPLD SW Revision [3m 49s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 49s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 49s]	N/A	00232FB0	00232FB0	√	
14	0010.0180 Detach. Batt. S/N [3m 49s]	N/A	002065A5	002065A5	√	
15	0020.1030 Write Image Table [4m 0s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 0s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 0s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 0s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 0s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 2s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	✓	
22	0030.0090 Device Model [5m 2s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [5m 2s]	N/A	EQ TV114121231	TV114121231	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 2s]	N/A	EQ 2C	2C	✓	
25	0030.0170 Pos Flow Verify: dP2 at 192,0 (Setpoint 190) [91	SLPM	180,8 to 203,2	191,1	✓	
26	0030.0180 Pos Flow Verify: dP2 at 167,7 (Setpoint 165) [91	SLPM	157,5 to 177,9	167,7	✓	
27	0030.0190 Pos Flow Verify: dP2 at 143,3 (Setpoint 140) [91	SLPM	134,1 to 152,6	143,1	✓	
28	0030.0200 Pos Flow Verify: dP2 at 131,3 (Setpoint 130) [91	SLPM	122,6 to 140,1	131,9	✓	
29	0030.0210 Pos Flow Verify: dP2 at 120,8 (Setpoint 120) [91	SLPM	112,5 to 129,2	121,4	✓	
30	0030.0220 Pos Flow Verify: dP2 at 106,3 (Setpoint 110) [9	SLPM	98,6 to 114,1	107,6	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,7 (Setpoint 100) [9m	SLPM	90,3 to 105,1	98,6	√	
32	0030.0240 Pos Flow Verify: dP2 at 88,2 (Setpoint 90) [9m :	SLPM	81,1 to 95,2	88,4	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,2 (Setpoint 80) [9m :	SLPM	70,6 to 83,8	78,1	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [9m :	SLPM	60,8 to 73,2	68,2	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [9m :	SLPM	51,2 to 62,8	58,1	√	

Test Started On 02/16/24 12:49:01

 $\textbf{Serial Number} \ \ \underline{ \texttt{TV114121231}}$

Elapsed Test Time 31m 59s

Status TERMINATED

Page 1 **of** 5