Test Software P/N 4102483

Tested Part Number 1040000

Test Software Name Trilogy FSA (REPAIR TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0020.0001 Ambient Air: RH=48,20%; T=19,00Cdeg [14s]	N/A	Pass	TRUE		
2	0020.0010 02 Sensor Heater On (not attempted for SW ver.1	N/A	None	None	√	
3	0020.0010 Press Sensors Cal P1@4,08&50,07cmH2O/10051&3301	20/ADC C	,00151 to 0,0018	0,00165	√	
4	0020.0020 Press Sensors Cal P1@4,08&50,07cmH2O/10051&3301	cmH2O	-18,22 to -9,05	-13,40	√	
5	0020.0030 Press Sensors Cal P1@4,08&50,07cmH2O/10051&3301	ADC Cnts	5994 to 9998	8096	√	
6	0020.0040 Press Sensors Cal P2@4,08&50,07cmH2O/10051&3301	20/ADC C	,00114 to 0,0018	0,00143	√	
7	0020.0050 Press Sensors Cal P2@4,08&50,07cmH20/10051&3301	cmH2O	-19,53 to 0,00	-7,19	√	
8	0020.0060 Press Sensors Cal P2@4,08&50,07cmH20/10051&3301	ADC Cnts	0 to 10399	4953	√	
9	0020.0950 Press Sensors Cal Pprox@4,08&50,07cmH20/10051&3	30/ADC C	,00151 to 0,0018	0,00165	√	
10	0020.0960 Press Sensors Cal Pprox@4,08&50,07cmH2O/10051&3	cmH2O	-18,22 to -9,05	-13,51	√	
11	0020.0970 Press Sensors Cal Pprox@4,08&50,07cmH20/10051&3	ADC Cnts	5994 to 9998	8132	√	
12	0020.0120 Neg Flow Cal: dP2 at -145,7 (Setpoint 145) [8m	ADC Cnts	GE 101	15147	√	$\overline{}$
13	0020.0130 Neg Flow Cal: dP2 at -133,0 (Setpoint 135) [8m	ADC Cnts	GE 15148	16077	√	
14	0020.0140 Neg Flow Cal: dP2 at -123,0 (Setpoint 125) [8m	ADC Cnts	GE 16078	16827	√	
15	0020.0150 Neg Flow Cal: dP2 at -113,5 (Setpoint 115) [8m	ADC Cnts	GE 16828	17589	√	
16	0020.0160 Neg Flow Cal: dP2 at -103,7 (Setpoint 105) [8m	ADC Cnts	GE 17590	18509	√	
17	0020.0170 Neg Flow Cal: dP2 at -94,0 (Setpoint 95) [8m 35	ADC Cnts	GE 18510	19520	√	
18	0020.0180 Neg Flow Cal: dP2 at -83,0 (Setpoint 85) [8m 35	ADC Cnts	GE 19522	20678	√	
19	0020.0190 Neg Flow Cal: dP2 at -73,3 (Setpoint 75) [8m 35	ADC Cnts	GE 20680	21652	√	
20	0020.0200 Neg Flow Cal: dP2 at -62,7 (Setpoint 65) [8m 35	ADC Cnts	GE 21653	22740	√	
21	0020.0210 Neg Flow Cal: dP2 at -54,0 (Setpoint 55) [8m 35	ADC Cnts	GE 22741	23900	√	
22	0020.0220 Neg Flow Cal: dP2 at -43,0 (Setpoint 45) [8m 35	ADC Cnts	GE 23901	25362	√	
23	0020.0230 Neg Flow Cal: dP2 at -33,0 (Setpoint 35) [8m 35	ADC Cnts	GE 25363	26822	√	
24	0020.0240 Neg Flow Cal: dP2 at -23,0 (Setpoint 25) [8m 35	ADC Cnts	GE 26823	28528	√	
25	0020.0250 Neg Flow Cal: dP2 at -15,0 (Setpoint 15) [8m 35	ADC Cnts	GE 28528	30209	√	
26	0020.0260 Neg Flow Cal: dP2 at -5,0 (Setpoint 5) [8m 35s]	ADC Cnts	GE 30210	32639	√	
27	0020.0270 Neg Flow Cal: dP2 at -0,0 (Setpoint 0) [8m 35s]	ADC Cnts	GE 32640	33622	√	
28	0020.0450 Raw Zero Flow: dP2 at 0,0 (Setpoint 0) [8m 35s]	ADC Cnts	GE 0	33622	✓	
29	0020.0500 Pos Flow Cal: dP2 at 5,0 (Setpoint 5) [13m 5s]	ADC Cnts	LE 37209	34670	√	
30	0020.0510 Pos Flow Cal: dP2 at 15,0 (Setpoint 15) [13m 5s	ADC Cnts	LE 38919	37210	√	
31	0020.0520 Pos Flow Cal: dP2 at 23,0 (Setpoint 25) [13m 5s	ADC Cnts	LE 40617	38920	√	
32	0020.0530 Pos Flow Cal: dP2 at 34,0 (Setpoint 35) [13m 5s	ADC Cnts	LE 42434	40618	√	
33	0020.0540 Pos Flow Cal: dP2 at 48,0 (Setpoint 45) [13m 5s	ADC Cnts	LE 43484	42435	√	
34	0020.0550 Pos Flow Cal: dP2 at 57,0 (Setpoint 55) [13m 5s	ADC Cnts	LE 44668	43486	√	
35	0020.0560 Pos Flow Cal: dP2 at 67,8 (Setpoint 65) [13m 5s	ADC Cnts	LE 45589	44669	1	

Test Started On 08/30/24 09:49:21

Serial Number TV019111110

Elapsed Test Time 18m 26s

Status PASS

Page 1 **of** 2