Test Software P/N 4102483

Tested Part Number 1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA (PM TEST)}}$



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [19s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 55 @ 25,1cmH20: Control Flow Sen	SLPM	-5 to 5	1,02	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [4m 34s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [4m 34s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [4m 34s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [4m 34s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=91%,CC=61,CF=0,ME=3) [41	8	15 to 85	73,00	√	
8	0010.0121 Det.Batt.Cap.@(T=25C,SH=81%,CC=160,CF=0,ME=1) (8	15 to 85	77,00	√	
9	0010.0130 Check Ref. Voltage [4m 35s]	mV	2450 to 2550	2502	√	
10	0010.0140 Motor Temperature [4m 35s]	C Deg	15 to 82	38	√	
11	0010.0150 Check CPLD SW Revision [4m 35s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [4m 35s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [4m 35s]	N/A	0000205B	0000205B	√	
14	0010.0180 Detach. Batt. S/N [4m 35s]	N/A	0000149F	0000149F	√	
15	0020.1030 Write Image Table [4m 46s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [6m 13s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [6m 13s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [6m 13s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [6m 13s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [6m 15s]	N/A	ogy 100, Interna	ogy 100, Internati	√	
22	0030.0090 Device Model [6m 15s]	N/A	EQ 1054096	1054096	√	
23	0030.0100 Device S/N [6m 15s]	N/A	EQ TV110052651	TV110052651	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [6m 15s]	N/A	EQ 2C	2C	1	
25	0030.0170 Pos Flow Verify: dP2 at 189,8 (Setpoint 190) [1	SLPM	178,7 to 200,9	193,8	√	
26	0030.0180 Pos Flow Verify: dP2 at 166,3 (Setpoint 165) [1	SLPM	156,2 to 176,5	173,2	√	
27	0030.0190 Pos Flow Verify: dP2 at 142,7 (Setpoint 140) [1	SLPM	133,5 to 151,9	149,3	1	
28	0030.0200 Pos Flow Verify: dP2 at 126,5 (Setpoint 130) [1	SLPM	117,9 to 135,1	134,1	√	
29	0030.0210 Pos Flow Verify: dP2 at 117,0 (Setpoint 120) [1	SLPM	108,8 to 125,2	125,3		×
30	0030.0220 Pos Flow Verify: dP2 at 107,3 (Setpoint 110) [1	SLPM	99,5 to 115,1	115,6		×
31	0030.0230 Pos Flow Verify: dP2 at 97,2 (Setpoint 100) [11	SLPM	89,8 to 104,6	107,7		×
32	0030.0240 Pos Flow Verify: dP2 at 87,2 (Setpoint 90) [11m	SLPM	80,2 to 94,2	98,1		×
33	0030.0250 Pos Flow Verify: dP2 at 77,2 (Setpoint 80) [11m	SLPM	70,6 to 83,8	85,4		×
34	0030.0260 Pos Flow Verify: dP2 at 67,2 (Setpoint 70) [11m	SLPM	61,0 to 73,4	75,7		×
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [11m	SLPM	51,2 to 62,8	65,6		×

Test Started On 01/08/24 02:43:36

Serial Number TV110052651

Elapsed Test Time 23m 26s

Status TERMINATED

Page 1 **of** 3