Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [21s]	N/A	Pass	TRUE	√	一
2	0010.0020 Check Leak (1) 60 @ 25,1cmH20: Control Flow Sens	SLPM	-5 to 5	0,81	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [4m 1s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [4m 1s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [4m 1s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [4m 1s]	s	LE 300	1	√	
7	0010.0120 Int.Batt.Cap.@(T=25C,SH=95%,CC=13,CF=0,ME=1) [4	%	15 to 85	29,00	√	
8	0010.0121 Det.Batt.Cap.@(T=29C,SH=76%,CC=223,CF=0,ME=12)	%	15 to 85	37,00	√	
9	0010.0130 Check Ref. Voltage [4m 1s]	mV	2450 to 2550	2492	√	
10	0010.0140 Motor Temperature [4m 1s]	C Deg	15 to 82	33	√	
11	0010.0150 Check CPLD SW Revision [4m 1s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [4m 1s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [4m 1s]	N/A	0080E102	0080E102	√	
14	0010.0180 Detach. Batt. S/N [4m 1s]	N/A	0023FCDE	0023FCDE	√	
15	0020.1030 Write Image Table [4m 12s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 43s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 43s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 43s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 43s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bit	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [5m 45s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [5m 45s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [5m 45s]	N/A	EQ TV112071316	TV112071316	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 45s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,0 (Setpoint 190) [1	SLPM	179,9 to 202,1	178,8		×
26	0030.0180 Pos Flow Verify: dP2 at 168,3 (Setpoint 165) [1	SLPM	158,1 to 178,6	157,1		×
27	0030.0190 Pos Flow Verify: dP2 at 142,7 (Setpoint 140) [1	SLPM	133,5 to 151,9	134,4	√	
28	0030.0200 Pos Flow Verify: dP2 at 132,0 (Setpoint 130) [1	SLPM	123,2 to 140,8	125,1	√	
29	0030.0210 Pos Flow Verify: dP2 at 121,3 (Setpoint 120) [1	SLPM	113,0 to 129,7	115,9	✓	
30	0030.0220 Pos Flow Verify: dP2 at 111,0 (Setpoint 110) [1	SLPM	103,1 to 118,9	106,6	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,0 (Setpoint 100) [12	SLPM	89,6 to 104,4	94,6	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,7 (Setpoint 90) [12m	SLPM	80,7 to 94,7	85,5	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,5 (Setpoint 80) [12m	SLPM	70,9 to 84,1	76,0	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,2 (Setpoint 70) [12m	SLPM	61,0 to 73,4	65,6	√	
3.5	0030.0270 Pos Flow Verify: dP2 at 57,5 (Setpoint 60) [12m	SLPM	51,7 to 63,3	55,9	√	$\overline{}$

Test Started On 01/16/24 10:31:58

3

Serial Number TV112071316 Elapsed Test Time 26m 6s

Status FAIL

Page 1 of