Test Software P/N 4102483

Tested Part Number LA1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [18s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 215 @ 25,1cmH2O: Control Flow Set	SLPM	-5 to 5	0,95	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [3m 44s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 44s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 44s]	N/A	EQ 14.2.05	14.2.05	✓	
6	0010.0110 Check Clock Settings [3m 44s]	s	LE 300	14	√	
7	0010.0120 Int.Batt.Cap.@(T=25C,SH=94%,CC=2,CF=0,ME=1) [3m	%	15 to 85	75,00	√	
8	0010.0121 Det.Batt.Cap.@(T=27C,SH=97%,CC=3,CF=0,ME=1) (1)	8	15 to 85	57,00	√	
9	0010.0130 Check Ref. Voltage [3m 44s]	mV	2450 to 2550	2482	√	
10	0010.0140 Motor Temperature [3m 45s]	C Deg	15 to 82	35	√	
11	0010.0150 Check CPLD SW Revision [3m 45s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 45s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 45s]	N/A	002281BC	002281BC	√	
14	0010.0180 Detach. Batt. S/N [3m 45s]	N/A	0023C553	0023C553	√	
15	0020.1030 Write Image Table [3m 55s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 2s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 2s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 2s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 2s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bit	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 4s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [5m 4s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [5m 4s]	N/A	EQ TV119091018	TV119091018	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 4s]	N/A	EQ 2C	2C	√	
2.5	0030.0170 Pos Flow Verify: dP2 at 191,0 (Setpoint 190) [91	SLPM	179,9 to 202,1	194,4	√	
26	0030.0180 Pos Flow Verify: dP2 at 166,8 (Setpoint 165) [91	SLPM	156,7 to 177,0	169,2	√	
27	0030.0190 Pos Flow Verify: dP2 at 142,8 (Setpoint 140) [91	SLPM	133,6 to 152,0	145,2	√	
28	0030.0200 Pos Flow Verify: dP2 at 131,3 (Setpoint 130) [91	SLPM	122,6 to 140,1	133,1	√	
29	0030.0210 Pos Flow Verify: dP2 at 121,8 (Setpoint 120) [91	SLPM	113,5 to 130,2	123,1	√	
30	0030.0220 Pos Flow Verify: dP2 at 111,2 (Setpoint 110) [9	SLPM	103,2 to 119,1	112,3	√	
31	0030.0230 Pos Flow Verify: dP2 at 96,8 (Setpoint 100) [9m	SLPM	89,5 to 104,2	97,9	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,5 (Setpoint 90) [9m	SLPM	80,5 to 94,5	89,0	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,3 (Setpoint 80) [9m	SLPM	70,7 to 83,9	78,1	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [9m	SLPM	60,8 to 73,2	67,8	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [9m	SLPM	51,2 to 62,8	58,0	√	-

Test Started On 08/29/24 04:12:35

Serial Number TV119091018 Elapsed Test Time 37m 49s

Status ERROR

Page 5 1 **of**