Test Software P/N 4102483

Tested Part Number 1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [26s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 39 @ 25,1cmH2O: Control Flow Sen:	SLPM	-5 to 5	0,75	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [4m 7s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [4m 7s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [4m 7s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [4m 7s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=91%,CC=61,CF=0,ME=3) [41	%	15 to 85	73,00	√	
8	0010.0121 Det.Batt.Cap.@(T=26C,SH=81%,CC=160,CF=0,ME=1) (8	15 to 85	77,00	√	
9	0010.0130 Check Ref. Voltage [4m 7s]	mV	2450 to 2550	2502	√	
10	0010.0140 Motor Temperature [4m 7s]	C Deg	15 to 82	47	√	
11	0010.0150 Check CPLD SW Revision [4m 7s]	N/A	EQ 12	12	✓	
12	0010.0160 Boot Monitor SW Revision [4m 7s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [4m 7s]	N/A	0000205B	0000205B	√	
14	0010.0180 Detach. Batt. S/N [4m 7s]	N/A	0000149F	0000149F	√	
15	0020.1030 Write Image Table [4m 18s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [7m 6s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [7m 6s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [7m 6s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [7m 6s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi:	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [7m 8s]	N/A	ogy 100, Interna	ogy 100, Internati	√	
22	0030.0090 Device Model [7m 8s]	N/A	EQ 1054096	1054096	✓	
23	0030.0100 Device S/N [7m 8s]	N/A	EQ TV110052651	TV110052651	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [7m 8s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 187,2 (Setpoint 190) [1.	SLPM	176,2 to 198,2	183,5	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,7 (Setpoint 165) [1.	SLPM	157,5 to 177,9	163,7	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,2 (Setpoint 140) [1.	SLPM	133,9 to 152,4	141,0	√	
28	0030.0200 Pos Flow Verify: dP2 at 131,2 (Setpoint 130) [1.	SLPM	122,4 to 139,9	130,9	√	
29	0030.0210 Pos Flow Verify: dP2 at 120,3 (Setpoint 120) [1	SLPM	112,0 to 128,6	122,1	√	
30	0030.0220 Pos Flow Verify: dP2 at 111,2 (Setpoint 110) [1	SLPM	103,2 to 119,1	113,2	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,3 (Setpoint 100) [12	SLPM	89,9 to 104,7	102,6	√	
32	0030.0240 Pos Flow Verify: dP2 at 88,0 (Setpoint 90) [12m	SLPM	81,0 to 95,0	92,9	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,3 (Setpoint 80) [12m	SLPM	70,7 to 83,9	81,2	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [12m	SLPM	60,8 to 73,2	71,9	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [12m	SLPM	51,2 to 62,8	62,1	√	

Test Started On 01/08/24 03:24:42

Serial Number TV110052651 Elapsed Test Time 24m 4s

Status FAIL

Page 1 **of** 3