Test Software P/N 4102483

Software Revision 24.0.0.0

Tested Part Number LA1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA (PM TEST)}}$

Prepared By P. Pascal



Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [21s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 28 @ 25,1cmH2O: Control Flow Sen	SLPM	-5 to 5	0,80	√	
3	0010.0021 Check Leak (1) @ 25,1cmH20: Test Setup [3m 30s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 30s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 30s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 30s]	s	LE 300	1	√	
7	0010.0120 Int.Batt.Cap.@(T=30C,SH=100%,CC=12,CF=0,ME=1) [%	15 to 85	68,00	√	
8	0010.0121 Det.Batt.Cap.@(T=27C,SH=96%,CC=15,CF=0,ME=1) (1	8	15 to 85	69,00	√	
9	0010.0130 Check Ref. Voltage [3m 30s]	m∇	2450 to 2550	2497	√	
10	0010.0140 Motor Temperature [3m 30s]	C Deg	15 to 82	40	√	
11	0010.0150 Check CPLD SW Revision [3m 31s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 31s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 31s]	N/A	00228976	00228976	√	
14	0010.0180 Detach. Batt. S/N [3m 31s]	N/A	0025770B	0025770B	√	
15	0020.1030 Write Image Table [3m 41s]	N/A	Pass	TRUE	√	$\overline{}$
16	0030.0010 Sensor Board Table Active [4m 42s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [4m 42s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [4m 42s]	N/A	Pass	TRUE	√	$\overline{}$
19	0030.0040 Charger Settings Table Active [4m 42s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [4m 44s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [4m 44s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [4m 44s]	N/A	EQ TV119092720	TV119092720	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [4m 44s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 190,3 (Setpoint 190) [91	SLPM	179,2 to 201,4	196,2	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,2 (Setpoint 165) [91	SLPM	157,0 to 177,4	170,8	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,7 (Setpoint 140) [91	SLPM	134,4 to 152,9	147,6	√	
28	0030.0200 Pos Flow Verify: dP2 at 131,7 (Setpoint 130) [91	SLPM	122,9 to 140,4	134,5	√	
29	0030.0210 Pos Flow Verify: dP2 at 121,0 (Setpoint 120) [91	SLPM	112,7 to 129,3	123,5	√	
30	0030.0220 Pos Flow Verify: dP2 at 107,0 (Setpoint 110) [9	SLPM	99,2 to 114,8	109,3	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,3 (Setpoint 100) [9m	SLPM	89,9 to 104,7	98,9	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,8 (Setpoint 90) [9m	SLPM	80,8 to 94,8	88,6	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,0 (Setpoint 80) [9m	SLPM	70,4 to 83,6	77,5	√	\vdash
34	0030.0260 Pos Flow Verify: dP2 at 67,2 (Setpoint 70) [9m	SLPM	61,0 to 73,4	68,5	√	\Box
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [9m .	SLPM	51,2 to 62,8	58,3	<u>·</u>	\vdash

Test Started On 12/21/23 02:14:05

Serial Number TV119092720 Elapsed Test Time 1 hr 7m 31s

Status PASS

Page 1 **of** 6