
Test Software P/N 4102483

Tested Part Number 1054096





Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [31s]	N/A	Pass	TRUE	✓	
2	0010.0020 Check Leak (1) 71 @ 25,0cmH2O: Control Flow Sen	SLPM	-5 to 5	0,32	√	
3	0010.0021 Check Leak (1) @ 25,0cmH20: Test Setup [4m 15s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [4m 15s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [4m 15s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [4m 15s]	S	LE 300	28	√	
7	0010.0120 Int.Batt.Cap.@(T=28C,SH=94%,CC=2,CF=0,ME=1) [4m	ક	15 to 85	75,00	√	
8	0010.0121 Det.Batt.Cap.@(T=24C,SH=100%,CC=0,CF=0,ME=1) (1	%	15 to 85	72,00	✓	
9	0010.0130 Check Ref. Voltage [4m 15s]	mV	2450 to 2550	2497	√	
10	0010.0140 Motor Temperature [4m 15s]	C Deg	15 to 82	39	√	
11	0010.0150 Check CPLD SW Revision [4m 15s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [4m 15s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [4m 15s]	N/A	00215523	00215523	√	
14	0010.0180 Detach. Batt. S/N [4m 15s]	N/A	0024656E	0024656E	√	
15	0020.1030 Write Image Table [4m 26s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 45s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 45s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 45s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 45s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 47s]	N/A	ogy 100, Interna	ogy 100, Internati	√	
22	0030.0090 Device Model [5m 47s]	N/A	EQ 1054096	1054096	√	
23	0030.0100 Device S/N [5m 47s]	N/A	EQ TV110051733	TV110051733	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 47s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 186,7 (Setpoint 190) [1	SLPM	175,7 to 197,6	193,1	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,0 (Setpoint 165) [1	SLPM	156,8 to 177,2	173,5	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,0 (Setpoint 140) [1	SLPM	133,8 to 152,2	150,2	√	
28	0030.0200 Pos Flow Verify: dP2 at 130,3 (Setpoint 130) [1	SLPM	121,6 to 139,0	138,6	√	
29	0030.0210 Pos Flow Verify: dP2 at 116,1 (Setpoint 120) [1	SLPM	108,0 to 124,3	124,7		×
30	0030.0220 Pos Flow Verify: dP2 at 108,0 (Setpoint 110) [1	SLPM	100,2 to 115,8	116,4		×
31	0030.0230 Pos Flow Verify: dP2 at 97,9 (Setpoint 100) [11	SLPM	90,4 to 105,3	106,0		×
32	0030.0240 Pos Flow Verify: dP2 at 88,0 (Setpoint 90) [11m	SLPM	81,0 to 95,0	96,5		×
33	0030.0250 Pos Flow Verify: dP2 at 77,3 (Setpoint 80) [11m	SLPM	70,7 to 83,9	82,6	✓	
34	0030.0260 Pos Flow Verify: dP2 at 67,8 (Setpoint 70) [11m	SLPM	61,6 to 74,0	72,4	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [11m	SLPM	51,2 to 62,8	61,4	√	

Test Started On 01/17/24 02:57:24

Serial Number TV110051733 Elapsed Test Time 20m 40s

Status FAIL

Page 1 **of** 3