

# Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [19s]	N/A	Pass	TRUE	✓	
2	0010.0020 Check Leak (1) 228 @ 25,2cmH2O: Control Flow Set	SLPM	-5 to 5	1,16	✓	
3	0010.0021 Check Leak (1) @ 25,2cmH2O: Test Setup [3m 47s]	SLPM	-5 to 5	0,00	✓	
4	0010.0070 Check HW Revision [3m 47s]	N/A	EQ 0	0	✓	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 47s]	N/A	EQ 14.2.05	14.2.05	✓	
6	0010.0110 Check Clock Settings [3m 47s]	s	LE 300	0	✓	
7	0010.0120 Int.Batt.Cap.@(T=20C,SH=89%,CC=49,CF=0,ME=2) [3m 47s]	%	15 to 85	43,00	✓	
8	0010.0121 Det.Batt.Cap.@(T=15C,SH=99%,CC=0,CF=0,ME=1) (2)	%	15 to 85	62,00	✓	
9	0010.0130 Check Ref. Voltage [5m 24s]	mV	2450 to 2550	2502	✓	
10	0010.0140 Motor Temperature [5m 24s]	C Deg	15 to 82	20	✓	
11	0010.0150 Check CPLD SW Revision [5m 24s]	N/A	EQ 12	12	✓	
12	0010.0160 Boot Monitor SW Revision [5m 24s]	N/A	EQ 4.0	4.0	✓	
13	0010.0170 Int. Batt. S/N [5m 24s]	N/A	00004DD0	00004DD0	✓	
14	0010.0180 Detach. Batt. S/N [5m 24s]	N/A	0023FC34	0023FC34	✓	
15	0020.1030 Write Image Table [5m 35s]	N/A	Pass	TRUE	✓	
16	0030.0010 Sensor Board Table Active [7m 42s]	N/A	Pass	TRUE	✓	
17	0030.0020 Device Table Active [7m 42s]	N/A	Pass	TRUE	✓	
18	0030.0030 Proximal Pressure Table Active [7m 42s]	N/A	Pass	TRUE	✓	
19	0030.0040 Charger Settings Table Active [7m 42s]	N/A	Pass	TRUE	✓	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [7m 45s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	✓	
22	0030.0090 Device Model [7m 45s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [7m 45s]	N/A	EQ TV113102309	TV113102309	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [7m 45s]	N/A	EQ 2C	2C	✓	
25	0030.0170 Pos Flow Verify: dP2 at 192,0 (Setpoint 190) [11m 47s]	SLPM	180,8 to 203,2	180,9	✓	
26	0030.0180 Pos Flow Verify: dP2 at 166,0 (Setpoint 165) [11m 47s]	SLPM	155,9 to 176,1	158,0	✓	
27	0030.0190 Pos Flow Verify: dP2 at 141,8 (Setpoint 140) [11m 47s]	SLPM	132,7 to 151,0	136,2	✓	
28	0030.0200 Pos Flow Verify: dP2 at 131,8 (Setpoint 130) [11m 47s]	SLPM	123,1 to 140,6	126,3	✓	
29	0030.0210 Pos Flow Verify: dP2 at 120,8 (Setpoint 120) [11m 47s]	SLPM	112,5 to 129,2	117,5	✓	
30	0030.0220 Pos Flow Verify: dP2 at 111,5 (Setpoint 110) [11m 47s]	SLPM	103,5 to 119,5	108,8	✓	
31	0030.0230 Pos Flow Verify: dP2 at 101,5 (Setpoint 100) [11m 47s]	SLPM	93,9 to 109,1	99,6	✓	
32	0030.0240 Pos Flow Verify: dP2 at 87,2 (Setpoint 90) [12m 47s]	SLPM	80,2 to 94,2	85,7	✓	
33	0030.0250 Pos Flow Verify: dP2 at 77,8 (Setpoint 80) [12m 47s]	SLPM	71,2 to 84,4	77,8	✓	
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [12m 47s]	SLPM	60,8 to 73,2	68,4	✓	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [12m 47s]	SLPM	51,2 to 62,8	58,7	✓	

Test Started On 08/07/24 12:30:54

Serial Number TV113102309

Elapsed Test Time 2 hr 46m 51s

Status **PASS**

Page 1 of 6

Audit Info Printed to:doPDF v7 from RESPIRONICS-PC in Production mode.

File: C:\Program Files\Trilogy Service Cal And Test\Trilogy Repair\_PM Cal And Test.exe, Size: 8674304, 05/09/23 10:38  
Station Cfg CRC: 5219, 09/01/21 01:39, Test Cfg CRC: 94CF, 09/01/21 01:39, Models Cfg CRC: 2F86, 05/05/23 08:20