Test Software P/N 4102483

Tested Part Number 1040000

Test Software Name Trilogy FSA (REPAIR TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0020.0001 Ambient Air: RH=55,30%; T=20,50Cdeg [37s]	N/A	Pass	TRUE	√	
2	0020.0010 02 Sensor Heater On (not attempted for SW ver.1	N/A	None	None	√	
3	0020.0010 Press Sensors Cal P1@4,03&50,23cmH2O/9993&33481	20/ADC C	,00151 to 0,0018	0,00165	√	
4	0020.0020 Press Sensors Cal P1@4,03&50,23cmH2O/9993&33481	cmH2O	-18,22 to -9,05	-13,33	√	
5	0020.0030 Press Sensors Cal P1@4,03&50,23cmH2O/9993&33481	ADC Cnts	5994 to 9998	8011	√	
6	0020.0040 Press Sensors Cal P2@4,03&50,23cmH2O/9993&33481	O/ADC C	,00114 to 0,0018	0,00144	√	
7	0020.0050 Press Sensors Cal P2@4,03&50,23cmH20/9993&33481	cmH20	-19,53 to 0,00	-6,46	√	
8	0020.0060 Press Sensors Cal P2@4,03&50,23cmH20/9993&33481	ADC Cnts	0 to 10399	4422	√	
9	0020.0950 Press Sensors Cal Pprox@4,03&50,23cmH20/9993&33	0/ADC	,00151 to 0,0018	0,00166	√	
10	0020.0960 Press Sensors Cal Pprox@4,03&50,23cmH2O/9993&33	cmH20	-18,22 to -9,05	-13,93	✓	
11	0020.0970 Press Sensors Cal Pprox@4,03&50,23cmH2O/9993&33	ADC Cnts	5994 to 9998	8321	√	
12	0020.0120 Neg Flow Cal: dP2 at -145,8 (Setpoint 145) [10m	ADC Cnts	GE 101	13202	√	
13	0020.0130 Neg Flow Cal: dP2 at -132,8 (Setpoint 135) [10m	ADC Cnts	GE 13203	14118	✓	
14	0020.0140 Neg Flow Cal: dP2 at -123,3 (Setpoint 125) [10m	ADC Cnts	GE 14119	14936	√	
15	0020.0150 Neg Flow Cal: dP2 at -113,2 (Setpoint 115) [10m	ADC Cnts	GE 14937	15793	√	
16	0020.0160 Neg Flow Cal: dP2 at -103,7 (Setpoint 105) [10m	ADC Cnts	GE 15794	16690	√	
17	0020.0170 Neg Flow Cal: dP2 at -93,5 (Setpoint 95) [10m 2	ADC Cnts	GE 16690	17790	√	
18	0020.0180 Neg Flow Cal: dP2 at -83,0 (Setpoint 85) [10m 2	ADC Cnts	GE 17791	18933	√	
19	0020.0190 Neg Flow Cal: dP2 at -73,0 (Setpoint 75) [10m 2	ADC Cnts	GE 18934	20019	√	
20	0020.0200 Neg Flow Cal: dP2 at -64,0 (Setpoint 65) [10m 2	ADC Cnts	GE 20020	21108	√	
21	0020.0210 Neg Flow Cal: dP2 at -53,0 (Setpoint 55) [10m 2	ADC Cnts	GE 21109	22417	√	
22	0020.0220 Neg Flow Cal: dP2 at -43,0 (Setpoint 45) [10m 2	ADC Cnts	GE 22418	23831	√	
23	0020.0230 Neg Flow Cal: dP2 at -33,2 (Setpoint 35) [10m 2	ADC Cnts	GE 23832	25336	√	
24	0020.0240 Neg Flow Cal: dP2 at -23,0 (Setpoint 25) [10m 2	ADC Cnts	GE 25337	27042	√	
25	0020.0250 Neg Flow Cal: dP2 at -15,0 (Setpoint 15) [10m 2	ADC Cnts	GE 27043	28760	√	
26	0020.0260 Neg Flow Cal: dP2 at -5,0 (Setpoint 5) [10m 28s	ADC Cnts	GE 28761	31867	√	
27	0020.0270 Neg Flow Cal: dP2 at -0,0 (Setpoint 0) [10m 28s	ADC Cnts	GE 31868	33337	✓	
28	0020.0450 Raw Zero Flow: dP2 at 0,0 (Setpoint 0) [10m 28s	ADC Cnts	GE 0	33337	✓	
29	0020.0500 Pos Flow Cal: dP2 at 5,0 (Setpoint 5) [15m 15s]	ADC Cnts	LE 38141	34937	√	
30	0020.0510 Pos Flow Cal: dP2 at 15,0 (Setpoint 15) [15m 15:	ADC Cnts	LE 39434	38142	√	
31	0020.0520 Pos Flow Cal: dP2 at 22,0 (Setpoint 25) [15m 15	ADC Cnts	LE 41989	39435	√	
32	0020.0530 Pos Flow Cal: dP2 at 38,0 (Setpoint 35) [15m 15	ADC Cnts	LE 43108	41990	√	\Box
33	0020.0540 Pos Flow Cal: dP2 at 47,0 (Setpoint 45) [15m 15	ADC Cnts	LE 44350	43109	√	\Box
34	0020.0550 Pos Flow Cal: dP2 at 57,0 (Setpoint 55) [15m 15	ADC Cnts	LE 45625	44351	√	
35	0020.0560 Pos Flow Cal: dP2 at 67,7 (Setpoint 65) [15m 15	ADC Cnts	LE 46716	45626	1	$\overline{}$

Test Started On 06/05/24 11:31:57

Serial Number TV010110110

Elapsed Test Time 21m 43s

Status PASS

Page 1 **of** 2