Test Software P/N 4102483

Tested Part Number LA1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [18s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 60 @ 25,1cmH2O: Control Flow Sen	SLPM	-5 to 5	0,35	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [3m 8s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 8s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 8s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 8s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=88%,CC=28,CF=0,ME=1) [31	%	15 to 85	75,00	√	
8	0010.0121 Det.Batt.Cap.@(T=29C,SH=78%,CC=371,CF=0,ME=1) (8	15 to 85	72,00	√	
9	0010.0130 Check Ref. Voltage [3m 8s]	mV	2450 to 2550	2487	√	
10	0010.0140 Motor Temperature [3m 8s]	C Deg	15 to 82	33	√	
11	0010.0150 Check CPLD SW Revision [3m 8s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 8s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 8s]	N/A	00203962	00203962	√	
14	0010.0180 Detach. Batt. S/N [3m 8s]	N/A	00811949	00811949	√	
15	0020.1030 Write Image Table [3m 19s]	N/A	Pass	TRUE	1	
16	0030.0010 Sensor Board Table Active [4m 33s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [4m 33s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [4m 33s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [4m 33s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [4m 35s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	1	
22	0030.0090 Device Model [4m 35s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [4m 35s]	N/A	EQ TV114121644	TV114121644	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [4m 35s]	N/A	EQ 2C	2C	1	
25	0030.0170 Pos Flow Verify: dP2 at 189,5 (Setpoint 190) [9	SLPM	178,4 to 200,6	182,1	√	
26	0030.0180 Pos Flow Verify: dP2 at 166,7 (Setpoint 165) [91	SLPM	156,5 to 176,8	161,3	√	
27	0030.0190 Pos Flow Verify: dP2 at 142,5 (Setpoint 140) [91	SLPM	133,3 to 151,7	138,5	√	
28	0030.0200 Pos Flow Verify: dP2 at 130,8 (Setpoint 130) [9	SLPM	122,1 to 139,6	129,6	√	
29	0030.0210 Pos Flow Verify: dP2 at 121,7 (Setpoint 120) [91	SLPM	113,3 to 130,0	120,5	√	
30	0030.0220 Pos Flow Verify: dP2 at 110,8 (Setpoint 110) [9	SLPM	102,9 to 118,8	110,4	√	
31	0030.0230 Pos Flow Verify: dP2 at 96,8 (Setpoint 100) [9m	SLPM	89,5 to 104,2	97,7	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,8 (Setpoint 90) [9m	SLPM	80,8 to 94,8	88,4	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,7 (Setpoint 80) [9m	SLPM	71,1 to 84,3	78,6	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,8 (Setpoint 70) [9m	SLPM	61,6 to 74,0	68,9	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,8 (Setpoint 60) [9m]	SLPM	52,0 to 63,6	59,3	<u>√</u>	

Test Started On 01/15/24 02:32:14

Serial Number TV114121644 Elapsed Test Time 54m 48s

Status PASS

Page 1 **of** 6