Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)

PHILIPS RESPIRONICS

Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [19s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 221 @ 25,0cmH20: Control Flow Set	SLPM	-5 to 5	1,34	√	
3	0010.0021 Check Leak (1) @ 25,0cmH20: Test Setup [3m 30s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 30s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 30s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 30s]	s	LE 300	1	√	
7	0010.0120 Int.Batt.Cap.@(T=27C,SH=89%,CC=1,CF=0,ME=1) [3m	%	15 to 85	67,00	✓	
8	0010.0121 Det.Batt.Cap.@(T=30C,SH=88%,CC=7,CF=0,ME=1) (1)	8	15 to 85	72,00	✓	
9	0010.0130 Check Ref. Voltage [3m 30s]	mV	2450 to 2550	2507	✓	$\overline{}$
10	0010.0140 Motor Temperature [3m 30s]	C Deg	15 to 82	36	✓	
11	0010.0150 Check CPLD SW Revision [3m 30s]	N/A	EQ 12	12	✓	
12	0010.0160 Boot Monitor SW Revision [3m 30s]	N/A	EQ 4.0	4.0	✓	
13	0010.0170 Int. Batt. S/N [3m 30s]	N/A	00228148	00228148	✓	
14	0010.0180 Detach. Batt. S/N [3m 30s]	N/A	0023C550	0023C550	✓	
15	0020.1030 Write Image Table [3m 41s]	N/A	Pass	TRUE	✓	
16	0030.0010 Sensor Board Table Active [5m 0s]	N/A	Pass	TRUE	✓	
17	0030.0020 Device Table Active [5m 0s]	N/A	Pass	TRUE	✓	
18	0030.0030 Proximal Pressure Table Active [5m 0s]	N/A	Pass	TRUE	✓	$\overline{}$
19	0030.0040 Charger Settings Table Active [5m 0s]	N/A	Pass	TRUE	✓	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bit	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [5m 2s]	N/A	ogy 100, Latin	ngy 100, Latin Ame	✓	
22	0030.0090 Device Model [5m 2s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [5m 2s]	N/A	EQ TV119091016	TV119091016	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 2s]	N/A	EQ 2C	2C	✓	
25	0030.0170 Pos Flow Verify: dP2 at 186,5 (Setpoint 190) [91	SLPM	175,5 to 197,5	196,9	✓	
26	0030.0180 Pos Flow Verify: dP2 at 166,0 (Setpoint 165) [91	SLPM	155,9 to 176,1	177,4		×
27	0030.0190 Pos Flow Verify: dP2 at 142,3 (Setpoint 140) [91	SLPM	133,1 to 151,5	154,0		×
28	0030.0200 Pos Flow Verify: dP2 at 131,3 (Setpoint 130) [91	SLPM	122,6 to 140,1	142,0		×
29	0030.0210 Pos Flow Verify: dP2 at 122,2 (Setpoint 120) [91	SLPM	113,8 to 130,6	131,2		×
30	0030.0220 Pos Flow Verify: dP2 at 106,7 (Setpoint 110) [91	SLPM	98,9 to 114,4	115,3		×
31	0030.0230 Pos Flow Verify: dP2 at 97,8 (Setpoint 100) [9m	SLPM	90,4 to 105,2	105,7		×
32	0030.0240 Pos Flow Verify: dP2 at 87,5 (Setpoint 90) [9m	SLPM	80,5 to 94,5	93,7	✓	
33	0030.0250 Pos Flow Verify: dP2 at 77,7 (Setpoint 80) [9m	SLPM	71,1 to 84,3	83,2	✓	
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [9m	SLPM	60,8 to 73,2	71,9	✓	
35	0030.0270 Pos Flow Verify: dP2 at 57,8 (Setpoint 60) [9m	SLPM	52,0 to 63,6	61,8	√	

Test Started On 08/27/24 03:36:21

Serial Number TV119091016 Elapsed Test Time 19m 26s

Status FAIL

Page

1 **of** 3