Test Software P/N 4102483

Tested Part Number 1040000

Test Software Name Trilogy FSA (REPAIR TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0020.0001 Ambient Air: RH=48,60%; T=25,50Cdeg [18s]	N/A	Pass	TRUE		
2	0020.0010 02 Sensor Heater On (not attempted for SW ver.1	N/A	None	None	√	
3	0020.0010 Press Sensors Cal P1@4,05&50,07cmH2O/10076&3417	20/ADC C	,00151 to 0,0018	0,00165	√	
4	0020.0020 Press Sensors Cal P1@4,05&50,07cmH2O/10076&3417	cmH2O	-18,22 to -9,05	-13,39	√	
5	0020.0030 Press Sensors Cal P1@4,05&50,07cmH2O/10076&3417	ADC Cnts	5994 to 9998	8147	√	
6	0020.0040 Press Sensors Cal P2@4,05&50,07cmH2O/10076&3417	20/ADC C	,00114 to 0,0018	0,00143	√	
7	0020.0050 Press Sensors Cal P2@4,05&50,07cmH20/10076&3417	cmH2O	-19,53 to 0,00	-5,92	√	
8	0020.0060 Press Sensors Cal P2@4,05&50,07cmH20/10076&3417	ADC Cnts	0 to 10399	4142	√	
9	0020.0950 Press Sensors Cal Pprox@4,05&50,07cmH20/10076&3	30/ADC C	,00151 to 0,0018	0,00166	√	
10	0020.0960 Press Sensors Cal Pprox@4,05&50,07cmH2O/10076&3	cmH2O	-18,22 to -9,05	-13,48	√	
11	0020.0970 Press Sensors Cal Pprox@4,05&50,07cmH2O/10076&3	ADC Cnts	5994 to 9998	8128	√	
12	0020.0120 Neg Flow Cal: dP2 at -145,7 (Setpoint 145) [9m	ADC Cnts	GE 101	14900	√	
13	0020.0130 Neg Flow Cal: dP2 at -133,2 (Setpoint 135) [9m	ADC Cnts	GE 14901	15751	√	
14	0020.0140 Neg Flow Cal: dP2 at -122,5 (Setpoint 125) [9m	ADC Cnts	GE 15752	16430	√	
15	0020.0150 Neg Flow Cal: dP2 at -113,8 (Setpoint 115) [9m	ADC Cnts	GE 16431	17184	√	$\overline{}$
16	0020.0160 Neg Flow Cal: dP2 at -103,7 (Setpoint 105) [9m	ADC Cnts	GE 17185	18058	√	
17	0020.0170 Neg Flow Cal: dP2 at -94,0 (Setpoint 95) [9m 38	ADC Cnts	GE 18059	19060	√	
18	0020.0180 Neg Flow Cal: dP2 at -83,3 (Setpoint 85) [9m 38	ADC Cnts	GE 19061	20141	√	$\overline{}$
19	0020.0190 Neg Flow Cal: dP2 at -73,0 (Setpoint 75) [9m 38	ADC Cnts	GE 20142	21194	√	
20	0020.0200 Neg Flow Cal: dP2 at -64,0 (Setpoint 65) [9m 38	ADC Cnts	GE 21195	22244	√	
21	0020.0210 Neg Flow Cal: dP2 at -53,5 (Setpoint 55) [9m 38	ADC Cnts	GE 22245	23504	√	
22	0020.0220 Neg Flow Cal: dP2 at -43,0 (Setpoint 45) [9m 38	ADC Cnts	GE 23505	24896	√	
23	0020.0230 Neg Flow Cal: dP2 at -34,0 (Setpoint 35) [9m 38	ADC Cnts	GE 24897	26270	√	
24	0020.0240 Neg Flow Cal: dP2 at -23,0 (Setpoint 25) [9m 38	ADC Cnts	GE 26271	27840	√	
25	0020.0250 Neg Flow Cal: dP2 at -15,0 (Setpoint 15) [9m 38	ADC Cnts	GE 27840	29626	√	
26	0020.0260 Neg Flow Cal: dP2 at -4,8 (Setpoint 5) [9m 38s]	ADC Cnts	GE 29627	32318	√	\prod
27	0020.0270 Neg Flow Cal: dP2 at -0,0 (Setpoint 0) [9m 38s]	ADC Cnts	GE 32320	33481	√	$\overline{}$
28	0020.0450 Raw Zero Flow: dP2 at 0,0 (Setpoint 0) [9m 38s]	ADC Cnts	GE 0	33481	√	
29	0020.0500 Pos Flow Cal: dP2 at 5,0 (Setpoint 5) [14m 8s]	ADC Cnts	LE 37552	34739	√	
30	0020.0510 Pos Flow Cal: dP2 at 14,5 (Setpoint 15) [14m 8s	ADC Cnts	LE 39167	37552	√	
31	0020.0520 Pos Flow Cal: dP2 at 24,0 (Setpoint 25) [14m 8s	ADC Cnts	LE 41052	39168	✓	
32	0020.0530 Pos Flow Cal: dP2 at 38,0 (Setpoint 35) [14m 8s	ADC Cnts	LE 42147	41053	√	
33	0020.0540 Pos Flow Cal: dP2 at 47,0 (Setpoint 45) [14m 8s	ADC Cnts	LE 43224	42148	√	
34	0020.0550 Pos Flow Cal: dP2 at 56,2 (Setpoint 55) [14m 8s	ADC Cnts	LE 44312	43225	✓	
35	0020.0560 Pos Flow Cal: dP2 at 67,0 (Setpoint 65) [14m 8s	ADC Cnts	LE 45329	44313	√	

Test Started On 02/14/24 01:07:05

Serial Number TV012043013 Elapsed Test Time 23m 47s

Status PASS

Page 1 **of** 2