Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [17s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 89 @ 25,0cmH2O: Control Flow Sen	SLPM	-5 to 5	0,43	√	
3	0010.0021 Check Leak (1) @ 25,0cmH2O: Test Setup [4m 39s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [4m 39s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [4m 39s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [4m 39s]	s	LE 300	1	√	
7	0010.0120 Int.Batt.Cap.@(T=23C,SH=98%,CC=2,CF=0,ME=1) [4m	ક	15 to 85	71,00	√	
8	0010.0121 Det.Batt.Cap.@(T=23C,SH=100%,CC=33,CF=0,ME=1) (%	15 to 85	70,00	√	
9	0010.0130 Check Ref. Voltage [4m 39s]	m∇	2450 to 2550	2482	√	
10	0010.0140 Motor Temperature [4m 39s]	C Deg	15 to 82	33	√	
11	0010.0150 Check CPLD SW Revision [4m 39s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [4m 39s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [4m 39s]	N/A	0000B009	0000B009	√	
14	0010.0180 Detach. Batt. S/N [4m 39s]	N/A	00003B86	00003B86	√	
15	0020.1030 Write Image Table [4m 50s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [6m 3s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [6m 3s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [6m 3s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [6m 3s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bit	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [6m 5s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [6m 5s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [6m 5s]	N/A	EQ TV115120101	TV115120101	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [6m 5s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,3 (Setpoint 190) [1	SLPM	180,1 to 202,4	192,8	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,2 (Setpoint 165) [1	SLPM	157,0 to 177,4	168,2	√	
27	0030.0190 Pos Flow Verify: dP2 at 138,7 (Setpoint 140) [1	SLPM	129,6 to 147,7	140,4	√	
28	0030.0200 Pos Flow Verify: dP2 at 127,3 (Setpoint 130) [1	SLPM	118,7 to 135,9	128,9	√	
29	0030.0210 Pos Flow Verify: dP2 at 118,2 (Setpoint 120) [1	SLPM	109,9 to 126,4	120,2	√	
30	0030.0220 Pos Flow Verify: dP2 at 111,0 (Setpoint 110) [1	SLPM	103,1 to 118,9	114,0	√	
31	0030.0230 Pos Flow Verify: dP2 at 101,2 (Setpoint 100) [1	SLPM	93,6 to 108,7	104,8	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,0 (Setpoint 90) [10m	SLPM	80,0 to 94,0	89,5	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,7 (Setpoint 80) [10m	SLPM	71,1 to 84,3	79,3	1	_
34	0030.0260 Pos Flow Verify: dP2 at 67,7 (Setpoint 70) [10m	SLPM	61,5 to 73,9	69,9	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [10m	SLPM	51,2 to 62,8	59,2	√	

Test Started On 04/04/24 07:53:55

Serial Number TV115120101

Status PASS

Elapsed Test Time 48m 37s

Page 1 **of** 6