Test Software P/N 4102483

Tested Part Number 1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



PHILIPS RESPIRONICS

Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [19s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 39 @ 25,1cmH2O: Control Flow Sen	SLPM	-5 to 5	0,61	√	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [3m 58s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 58s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 58s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 58s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=27C,SH=91%,CC=61,CF=0,ME=3) [31	용	15 to 85	73,00	√	
8	0010.0121 Det.Batt.Cap.@(T=29C,SH=81%,CC=160,CF=0,ME=1) (%	15 to 85	77,00	√	
9	0010.0130 Check Ref. Voltage [3m 58s]	mV	2450 to 2550	2502	√	
10	0010.0140 Motor Temperature [3m 58s]	C Deg	15 to 82	62	√	
11	0010.0150 Check CPLD SW Revision [3m 58s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 58s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 58s]	N/A	0000205B	0000205B	√	
14	0010.0180 Detach. Batt. S/N [3m 58s]	N/A	0000149F	0000149F	√	
15	0020.1030 Write Image Table [4m 9s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 25s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 25s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 25s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 25s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 27s]	N/A	ogy 100, Interna	ogy 100, Internati	√	
22	0030.0090 Device Model [5m 27s]	N/A	EQ 1054096	1054096	√	
23	0030.0100 Device S/N [5m 27s]	N/A	EQ TV110052651	TV110052651	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 27s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 190,7 (Setpoint 190) [1	SLPM	179,5 to 201,8	183,1	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,2 (Setpoint 165) [1	SLPM	157,0 to 177,4	162,0	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,0 (Setpoint 140) [1	SLPM	133,8 to 152,2	140,6	√	
28	0030.0200 Pos Flow Verify: dP2 at 132,0 (Setpoint 130) [1	SLPM	123,2 to 140,8	131,0	√	\vdash
29	0030.0210 Pos Flow Verify: dP2 at 121,7 (Setpoint 120) [1	SLPM	113,3 to 130,0	122,0	√	
30	0030.0220 Pos Flow Verify: dP2 at 111,0 (Setpoint 110) [1	SLPM	103,1 to 118,9	112,0	√	
31	0030.0230 Pos Flow Verify: dP2 at 96,8 (Setpoint 100) [10	SLPM	89,5 to 104,2	101,4	√	\Box
32	0030.0240 Pos Flow Verify: dP2 at 87,8 (Setpoint 90) [10m	SLPM	80,8 to 94,8	92,3	√	\Box
33	0030.0250 Pos Flow Verify: dP2 at 77,5 (Setpoint 80) [10m	SLPM	70,9 to 84,1	81,0	√	\vdash
3 4	0030.0260 Pos Flow Verify: dP2 at 67,5 (Setpoint 70) [10m	SLPM	61,3 to 73,7	72,3	√	\vdash
35	0030.0270 Pos Flow Verify: dP2 at 57,3 (Setpoint 60) [10m	SLPM	51,5 to 63,1	62,4	√	\vdash

Test Started On 01/08/24 04:13:53

Serial Number TV110052651

Elapsed Test Time 22m 23s

Status TERMINATED

Page 1 **of** 3