Test Software P/N 4102483

Tested Part Number LA1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



PHILIPS RESPIRONICS

Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [19s]	N/A	Pass	TRUE	√	
2	0010.0020 Check Leak (1) 148 @ 25,0cmH20: Control Flow Set	SLPM	-5 to 5	1,23	√	
3	0010.0021 Check Leak (1) @ 25,0cmH2O: Test Setup [3m 44s]	SLPM	-5 to 5	0,00	1	
4	0010.0070 Check HW Revision [3m 44s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 44s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 44s]	s	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=94%,CC=6,CF=0,ME=1) [3m	%	15 to 85	75,00	√	
8	0010.0121 Det.Batt.Cap.@(T=26C,SH=88%,CC=28,CF=0,ME=1) (1	8	15 to 85	75,00	√	
9	0010.0130 Check Ref. Voltage [3m 45s]	mV	2450 to 2550	2482	√	
10	0010.0140 Motor Temperature [3m 45s]	C Deg	15 to 82	46	√	
11	0010.0150 Check CPLD SW Revision [3m 45s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 45s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 45s]	N/A	0000BF75	0000BF75	√	
14	0010.0180 Detach. Batt. S/N [3m 45s]	N/A	0000A2A9	0000A2A9	√	
15	0020.1030 Write Image Table [3m 55s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 53s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 53s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 53s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 53s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 55s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [5m 55s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [5m 55s]	N/A	EQ TV115081216	TV115081216	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 55s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,5 (Setpoint 190) [1	SLPM	180,3 to 202,7	187,9	√	
26	0030.0180 Pos Flow Verify: dP2 at 164,7 (Setpoint 165) [1	SLPM	154,6 to 174,8	160,3	✓	
27	0030.0190 Pos Flow Verify: dP2 at 142,6 (Setpoint 140) [1	SLPM	133,4 to 151,8	141,3	√	
28	0030.0200 Pos Flow Verify: dP2 at 131,2 (Setpoint 130) [1	SLPM	122,4 to 139,9	129,8	√	
29	0030.0210 Pos Flow Verify: dP2 at 116,3 (Setpoint 120) [1	SLPM	108,2 to 124,5	114,6	✓	
3 0	0030.0220 Pos Flow Verify: dP2 at 107,7 (Setpoint 110) [1	SLPM	99,9 to 115,5	106,2	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,7 (Setpoint 100) [12	SLPM	90,3 to 105,1	96,4	√	
32	0030.0240 Pos Flow Verify: dP2 at 88,2 (Setpoint 90) [12m	SLPM	81,1 to 95,2	86,7	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,7 (Setpoint 80) [12m	SLPM	71,1 to 84,3	75,7	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,0 (Setpoint 70) [12m	SLPM	60,8 to 73,2	66,0	√	
3.5	0030.0270 Pos Flow Verify: dP2 at 57,5 (Setpoint 60) [12m	SLPM	51,7 to 63,3	56,4	1	

Test Started On 07/24/24 03:34:01

Serial Number TV115081216 Elapsed Test Time 53m 12s

Status PASS

Page 1 **of** 6