Test Software P/N 4102483

**Tested Part Number** 1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$ 



**Software Revision** 24.0.0.0

Prepared By P. Pascal

## Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [16s]	N/A	Pass	TRUE	<b>√</b>	
2	0010.0020 Check Leak (1) 123 @ 25,0cmH20: Control Flow Se:	SLPM	-5 to 5	0,79	<b>√</b>	
3	0010.0021 Check Leak (1) @ 25,0cmH2O: Test Setup [3m 42s]	SLPM	-5 to 5	0,00	<b>√</b>	
4	0010.0070 Check HW Revision [3m 42s]	N/A	EQ 0	0	<b>√</b>	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 42s]	N/A	EQ 14.2.05	14.2.05	<b>√</b>	_
6	0010.0110 Check Clock Settings [3m 43s]	s	LE 300	0	<b>√</b>	_
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=94%,CC=9,CF=0,ME=1) [3m	%	15 to 85	56,00	<b>√</b>	_
8	0010.0121 Det.Batt.Cap.@(T=25C,SH=95%,CC=20,CF=0,ME=1) (1	8	15 to 85	60,00	<b>√</b>	_
9	0010.0130 Check Ref. Voltage [3m 43s]	mV	2450 to 2550	2502	<b>√</b>	_
10	0010.0140 Motor Temperature [3m 43s]	C Deg	15 to 82	34	<b>√</b>	_
11	0010.0150 Check CPLD SW Revision [3m 43s]	N/A	EQ 12	12	<b>√</b>	_
12	0010.0160 Boot Monitor SW Revision [3m 43s]	N/A	EQ 4.0	4.0	<b>√</b>	
13	0010.0170 Int. Batt. S/N [3m 43s]	N/A	0022C9BD	0022C9BD	<b>√</b>	
14	0010.0180 Detach. Batt. S/N [3m 43s]	N/A	0024FBA4	0024FBA4	<b>√</b>	
15	0020.1030 Write Image Table [3m 53s]	N/A	Pass	TRUE	<b>√</b>	
16	0030.0010 Sensor Board Table Active [4m 55s]	N/A	Pass	TRUE	<b>√</b>	
17	0030.0020 Device Table Active [4m 55s]	N/A	Pass	TRUE	<b>√</b>	
18	0030.0030 Proximal Pressure Table Active [4m 55s]	N/A	Pass	TRUE	<b>√</b>	_
19	0030.0040 Charger Settings Table Active [4m 55s]	N/A	Pass	TRUE	<b>√</b>	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi:	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [4m 57s]	N/A	ogy 100, Interna	ogy 100, Internati	<b>√</b>	
22	0030.0090 Device Model [4m 57s]	N/A	EQ 1054096	1054096	<b>√</b>	
23	0030.0100 Device S/N [4m 57s]	N/A	EQ TV120033069	TV120033069	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [4m 57s]	N/A	EQ 2C	2C	<b>√</b>	
25	0030.0170 Pos Flow Verify: dP2 at 189,8 (Setpoint 190) [1	SLPM	178,7 to 200,9	189,9	<b>√</b>	
26	0030.0180 Pos Flow Verify: dP2 at 167,0 (Setpoint 165) [1	SLPM	156,8 to 177,2	168,8	✓	
27	0030.0190 Pos Flow Verify: dP2 at 143,8 (Setpoint 140) [1	SLPM	134,6 to 153,1	145,3	✓	
28	0030.0200 Pos Flow Verify: dP2 at 130,5 (Setpoint 130) [1	SLPM	121,8 to 139,2	133,4	<b>√</b>	
29	0030.0210 Pos Flow Verify: dP2 at 121,0 (Setpoint 120) [1	SLPM	112,7 to 129,3	123,9	✓	
30	0030.0220 Pos Flow Verify: dP2 at 110,7 (Setpoint 110) [1	SLPM	102,7 to 118,6	113,8	<b>√</b>	
31	0030.0230 Pos Flow Verify: dP2 at 96,8 (Setpoint 100) [10	SLPM	89,5 to 104,2	100,2	<b>√</b>	
32	0030.0240 Pos Flow Verify: dP2 at 88,2 (Setpoint 90) [10m	SLPM	81,1 to 95,2	91,4	<b>√</b>	
33	0030.0250 Pos Flow Verify: dP2 at 77,5 (Setpoint 80) [10m	SLPM	70,9 to 84,1	80,3	<b>√</b>	
34	0030.0260 Pos Flow Verify: dP2 at 67,8 (Setpoint 70) [10m	SLPM	61,6 to 74,0	70,8	<b>√</b>	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [10m	SLPM	51,2 to 62,8	59,4	<b>√</b>	

**Test Started On** 03/28/24 11:22:32

Elapsed Test Time 46m 8s

Serial Number TV120033069

Status PASS

**Page** 1 **of** 6