

# Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [17s]	N/A	Pass	TRUE	✓	
2	0010.0020 Check Leak (1) 95 @ 25,0cmH2O: Control Flow Sensor [3m 58s]	SLPM	-5 to 5	0,32	✓	
3	0010.0021 Check Leak (1) @ 25,0cmH2O: Test Setup [3m 58s]	SLPM	-5 to 5	0,00	✓	
4	0010.0070 Check HW Revision [3m 58s]	N/A	EQ 0	0	✓	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 58s]	N/A	EQ 14.2.05	14.2.05	✓	
6	0010.0110 Check Clock Settings [3m 58s]	s	LE 300	0	✓	
7	0010.0120 Int.Batt.Cap.@(T=26C,SH=96%,CC=8,CF=0,ME=1) [3m 58s]	%	15 to 85	68,00	✓	
8	0010.0121 Det.Batt.Cap.@(T=28C,SH=96%,CC=14,CF=0,ME=1) (1) [3m 58s]	%	15 to 85	63,00	✓	
9	0010.0130 Check Ref. Voltage [3m 58s]	mV	2450 to 2550	2492	✓	
10	0010.0140 Motor Temperature [3m 58s]	C Deg	15 to 82	34	✓	
11	0010.0150 Check CPLD SW Revision [3m 58s]	N/A	EQ 12	12	✓	
12	0010.0160 Boot Monitor SW Revision [3m 58s]	N/A	EQ 4.0	4.0	✓	
13	0010.0170 Int. Batt. S/N [3m 58s]	N/A	0022D5BF	0022D5BF	✓	
14	0010.0180 Detach. Batt. S/N [3m 58s]	N/A	0024FBA3	0024FBA3	✓	
15	0020.1030 Write Image Table [4m 9s]	N/A	Pass	TRUE	✓	
16	0030.0010 Sensor Board Table Active [5m 36s]	N/A	Pass	TRUE	✓	
17	0030.0020 Device Table Active [5m 36s]	N/A	Pass	TRUE	✓	
18	0030.0030 Proximal Pressure Table Active [5m 36s]	N/A	Pass	TRUE	✓	
19	0030.0040 Charger Settings Table Active [5m 36s]	N/A	Pass	TRUE	✓	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bin) [5m 36s]	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [5m 38s]	N/A	Trilogy 100, International	Trilogy 100, International	✓	
22	0030.0090 Device Model [5m 38s]	N/A	EQ 1054096	1054096	✓	
23	0030.0100 Device S/N [5m 38s]	N/A	EQ TV12003304D	TV12003304D	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 38s]	N/A	EQ 2C	2C	✓	
25	0030.0170 Pos Flow Verify: dP2 at 191,5 (Setpoint 190) [10m 52s]	SLPM	180,3 to 202,7	188,4	✓	
26	0030.0180 Pos Flow Verify: dP2 at 168,5 (Setpoint 165) [10m 52s]	SLPM	158,3 to 178,7	167,4	✓	
27	0030.0190 Pos Flow Verify: dP2 at 138,8 (Setpoint 140) [10m 52s]	SLPM	129,8 to 147,9	139,6	✓	
28	0030.0200 Pos Flow Verify: dP2 at 127,5 (Setpoint 130) [10m 52s]	SLPM	118,9 to 136,1	127,8	✓	
29	0030.0210 Pos Flow Verify: dP2 at 117,2 (Setpoint 120) [10m 52s]	SLPM	109,0 to 125,4	119,1	✓	
30	0030.0220 Pos Flow Verify: dP2 at 107,7 (Setpoint 110) [10m 52s]	SLPM	99,9 to 115,5	109,8	✓	
31	0030.0230 Pos Flow Verify: dP2 at 97,7 (Setpoint 100) [10m 52s]	SLPM	90,3 to 105,1	99,7	✓	
32	0030.0240 Pos Flow Verify: dP2 at 87,8 (Setpoint 90) [10m 52s]	SLPM	80,8 to 94,8	90,2	✓	
33	0030.0250 Pos Flow Verify: dP2 at 77,0 (Setpoint 80) [10m 52s]	SLPM	70,4 to 83,6	79,4	✓	
34	0030.0260 Pos Flow Verify: dP2 at 67,5 (Setpoint 70) [10m 52s]	SLPM	61,3 to 73,7	70,6	✓	
35	0030.0270 Pos Flow Verify: dP2 at 57,3 (Setpoint 60) [10m 52s]	SLPM	51,5 to 63,1	60,4	✓	

Test Started On 02/23/24 11:54:05Serial Number TV12003304DElapsed Test Time 53m 52sStatus **PASS**

Page 1 of 6

Audit Info Printed to:doPDF v7 from RESPIRONICS-PC in Production mode.  
 File: C:\Program Files\Trilogy Service Cal And Test\Trilogy Repair\_PM Cal And Test.exe, Size: 8674304, 05/09/23 10:38  
 Station Cfg CRC: 5219, 09/01/21 01:39, Test Cfg CRC: 94CF, 09/01/21 01:39, Models Cfg CRC: 2F86, 05/05/23 08:20