Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [43s]	N/A	Pass	TRUE	✓	
2	0010.0020 Check Leak (1) 353 @ 25,0cmH20: Control Flow Set	SLPM	-5 to 5	1,67	√	
3	0010.0021 Check Leak (1) @ 25,0cmH20: Test Setup [3m 42s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 43s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 43s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 43s]	s	LE 300	10	√	
7	0010.0120 Int.Batt.Cap.@(T=34C,SH=98%,CC=0,CF=0,ME=1) [3m	8	15 to 85	67,00	√	
8	0010.0121 Det.Batt.Cap.@(T=29C,SH=97%,CC=0,CF=0,ME=1) (1)	%	15 to 85	58,00	✓	
9	0010.0130 Check Ref. Voltage [3m 43s]	mV	2450 to 2550	2492	✓	
10	0010.0140 Motor Temperature [3m 43s]	C Deg	15 to 82	58	√	
11	0010.0150 Check CPLD SW Revision [3m 43s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 43s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 43s]	N/A	0023452C	0023452C	√	
14	0010.0180 Detach. Batt. S/N [3m 43s]	N/A	0025A783	0025A783	√	
15	0020.1030 Write Image Table [3m 54s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [4m 53s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [4m 53s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [4m 53s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [4m 53s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bit	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [4m 55s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [4m 55s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [4m 55s]	N/A	EQ TV112010957	TV112010957	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [4m 55s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,0 (Setpoint 190) [91	SLPM	179,9 to 202,1	189,4	√	
26	0030.0180 Pos Flow Verify: dP2 at 166,8 (Setpoint 165) [91	SLPM	156,7 to 177,0	166,2	✓	
27	0030.0190 Pos Flow Verify: dP2 at 142,3 (Setpoint 140) [91	SLPM	133,1 to 151,5	141,0	√	
28	0030.0200 Pos Flow Verify: dP2 at 127,4 (Setpoint 130) [91	SLPM	118,8 to 136,0	125,0	✓	
29	0030.0210 Pos Flow Verify: dP2 at 117,5 (Setpoint 120) [91	SLPM	109,3 to 125,7	115,7	✓	
30	0030.0220 Pos Flow Verify: dP2 at 107,5 (Setpoint 110) [91	SLPM	99,7 to 115,3	105,9	✓	
31	0030.0230 Pos Flow Verify: dP2 at 97,0 (Setpoint 100) [9m	SLPM	89,6 to 104,4	95,5	✓	
32	0030.0240 Pos Flow Verify: dP2 at 87,8 (Setpoint 90) [9m	SLPM	80,8 to 94,8	85,1	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,3 (Setpoint 80) [9m	SLPM	70,7 to 83,9	74,9	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,2 (Setpoint 70) [9m	SLPM	61,0 to 73,4	66,1	✓	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [9m	SLPM	51,2 to 62,8	54,6	√	

Test Started On 03/27/24 11:12:19

Serial Number TV112010957

Elapsed Test Time 17m 15s

Status FAIL

Page 1 **of** 3