Test Software P/N 4102483

Tested Part Number LA1054096

 $\textbf{Test Software Name} \ \underline{\texttt{Trilogy FSA}} \ (\texttt{PM TEST})$



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [17s]	N/A	Pass	TRUE	√	_
2	0010.0020 Check Leak (1) 526 @ 25,0cmH20: Control Flow Set	SLPM	-5 to 5	0,85	√	
3	0010.0021 Check Leak (1) @ 25,0cmH20: Test Setup [5m 54s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [5m 54s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [5m 54s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [5m 54s]	s	LE 300	5	√	
7	0010.0120 Int.Batt.Cap.@(T=20C,SH=100%,CC=0,CF=0,ME=1) [5	%	15 to 85	71,00	√	
8	0010.0121 Det.Batt.Cap.@(T=19C,SH=99%,CC=2,CF=0,ME=1) (1)	8	15 to 85	75,00	√	
9	0010.0130 Check Ref. Voltage [5m 54s]	m∇	2450 to 2550	2482	√	
10	0010.0140 Motor Temperature [5m 54s]	C Deg	15 to 82	21	√	
11	0010.0150 Check CPLD SW Revision [5m 54s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [5m 54s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [5m 54s]	N/A	0023486A	0023486A	√	
14	0010.0180 Detach. Batt. S/N [5m 54s]	N/A	0025A777	0025A777	√	
15	0020.1030 Write Image Table [6m 5s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [7m 14s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [7m 14s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [7m 14s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [7m 14s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [7m 16s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [7m 16s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [7m 16s]	N/A	EQ TV112010980	TV112010980	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [7m 16s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 191,8 (Setpoint 190) [1	SLPM	180,7 to 203,0	198,3	√	
26	0030.0180 Pos Flow Verify: dP2 at 167,2 (Setpoint 165) [1	SLPM	157,0 to 177,4	174,6	✓	
27	0030.0190 Pos Flow Verify: dP2 at 143,5 (Setpoint 140) [1	SLPM	134,3 to 152,7	149,8	√	
28	0030.0200 Pos Flow Verify: dP2 at 131,2 (Setpoint 130) [1	SLPM	122,4 to 139,9	136,4	√	
29	0030.0210 Pos Flow Verify: dP2 at 116,2 (Setpoint 120) [1	SLPM	108,0 to 124,3	121,7	√	
30	0030.0220 Pos Flow Verify: dP2 at 107,3 (Setpoint 110) [1	SLPM	99,5 to 115,1	113,9	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,7 (Setpoint 100) [12	SLPM	90,3 to 105,1	102,2	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,2 (Setpoint 90) [12m	SLPM	80,2 to 94,2	91,1	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,5 (Setpoint 80) [12m	SLPM	70,9 to 84,1	80,5	√	
34	0030.0260 Pos Flow Verify: dP2 at 67,5 (Setpoint 70) [12m	SLPM	61,3 to 73,7	70,2	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,5 (Setpoint 60) [12m	SLPM	51,7 to 63,3	60,4	√	
			!	<u> </u>		_

Test Started On 06/12/24 09:12:02

Serial Number TV112010980

Elapsed Test Time 51m 33s

Status PASS

Page 1 **of** 6