

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [1m 25s]	N/A	Pass	TRUE	✓	
2	0010.0020 Check Leak (1) 218 @ 25,1cmH2O: Control Flow Set	SLPM	-5 to 5	-0,43	✓	
3	0010.0021 Check Leak (1) @ 25,1cmH2O: Test Setup [4m 31s]	SLPM	-5 to 5	0,00	✓	
4	0010.0070 Check HW Revision [4m 31s]	N/A	EQ 0	0	✓	
5	0010.0080 Check SW Revision (DSP rev. 13) [4m 31s]	N/A	EQ 14.2.05	14.2.05	✓	
6	0010.0110 Check Clock Settings [4m 31s]	s	LE 300	0	✓	
7	0010.0120 Int.Batt.Cap.@(T=23C,SH=99%,CC=0,CF=0,ME=1) [4m	%	15 to 85	52,00	✓	
8	0010.0121 Det.Batt.Cap.@(T=23C,SH=95%,CC=0,CF=0,ME=1) (1)	%	15 to 85	47,00	✓	
9	0010.0130 Check Ref. Voltage [4m 31s]	mV	2450 to 2550	2502	✓	
10	0010.0140 Motor Temperature [4m 31s]	C Deg	15 to 82	26	✓	
11	0010.0150 Check CPLD SW Revision [4m 31s]	N/A	EQ 12	12	✓	
12	0010.0160 Boot Monitor SW Revision [4m 31s]	N/A	EQ 4.0	4.0	✓	
13	0010.0170 Int. Batt. S/N [4m 31s]	N/A	002344BA	002344BA	✓	
14	0010.0180 Detach. Batt. S/N [4m 31s]	N/A	0025A774	0025A774	✓	
15	0020.1030 Write Image Table [4m 42s]	N/A	Pass	TRUE	✓	
16	0030.0010 Sensor Board Table Active [5m 50s]	N/A	Pass	TRUE	✓	
17	0030.0020 Device Table Active [5m 50s]	N/A	Pass	TRUE	✓	
18	0030.0030 Proximal Pressure Table Active [5m 50s]	N/A	Pass	TRUE	✓	
19	0030.0040 Charger Settings Table Active [5m 50s]	N/A	Pass	TRUE	✓	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [5m 52s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	✓	
22	0030.0090 Device Model [5m 52s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [5m 52s]	N/A	EQ TV112010986	TV112010986	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 52s]	N/A	EQ 2C	2C	✓	
25	0030.0170 Pos Flow Verify: dP2 at 190,8 (Setpoint 190) [1	SLPM	179,7 to 202,0	190,4	✓	
26	0030.0180 Pos Flow Verify: dP2 at 167,0 (Setpoint 165) [1	SLPM	156,8 to 177,2	166,5	✓	
27	0030.0190 Pos Flow Verify: dP2 at 138,3 (Setpoint 140) [1	SLPM	129,3 to 147,4	139,2	✓	
28	0030.0200 Pos Flow Verify: dP2 at 126,8 (Setpoint 130) [1	SLPM	118,3 to 135,4	127,9	✓	
29	0030.0210 Pos Flow Verify: dP2 at 117,2 (Setpoint 120) [1	SLPM	109,0 to 125,4	119,2	✓	
30	0030.0220 Pos Flow Verify: dP2 at 108,2 (Setpoint 110) [1	SLPM	100,3 to 116,0	110,9	✓	
31	0030.0230 Pos Flow Verify: dP2 at 97,8 (Setpoint 100) [11	SLPM	90,4 to 105,2	100,0	✓	
32	0030.0240 Pos Flow Verify: dP2 at 87,2 (Setpoint 90) [11m	SLPM	80,2 to 94,2	89,1	✓	
33	0030.0250 Pos Flow Verify: dP2 at 78,3 (Setpoint 80) [11m	SLPM	71,7 to 85,0	79,8	✓	
34	0030.0260 Pos Flow Verify: dP2 at 67,2 (Setpoint 70) [11m	SLPM	61,0 to 73,4	69,3	✓	
35	0030.0270 Pos Flow Verify: dP2 at 57,2 (Setpoint 60) [11m	SLPM	51,4 to 63,0	59,3	✓	

Test Started On 03/27/24 08:20:38Serial Number TV112010986Elapsed Test Time 54m 11sStatus **PASS**

Page 1 of 6

Audit Info Printed to:doPDF v7 from RESPIRONICS-PC in Production mode.
 File: C:\Program Files\Trilogy Service Cal And Test\Trilogy Repair_PM Cal And Test.exe, Size: 8674304, 05/09/23 10:38
 Station Cfg CRC: 5219, 09/01/21 01:39, Test Cfg CRC: 94CF, 09/01/21 01:39, Models Cfg CRC: 2F86, 05/05/23 08:20