Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

## Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [18s]	N/A	Pass	TRUE	<b>√</b>	_
2	0010.0020 Check Leak (2) 47 @ 25,1cmH2O: Control Flow Sen	SLPM	-5 to 5	1,22	<b>√</b>	
3	0010.0021 Check Leak (2) @ 25,1cmH2O: Test Setup [7m 2s]	SLPM	-5 to 5	0,00	<b>√</b>	
4	0010.0070 Check HW Revision [7m 2s]	N/A	EQ 0	0	<b>√</b>	
5	0010.0080 Check SW Revision (DSP rev. 13) [7m 2s]	N/A	EQ 14.2.05	14.2.05	<b>√</b>	
6	0010.0110 Check Clock Settings [7m 2s]	S	LE 300	0	<b>√</b>	
7	0010.0120 Int.Batt.Cap.@(T=22C,SH=91%,CC=28,CF=0,ME=1) [7	ક	15 to 85	82,00	<b>√</b>	
8	0010.0121 Det.Batt.Cap.@(T=20C,SH=81%,CC=80,CF=0,ME=1) (1	%	15 to 85	71,00	✓	
9	0010.0130 Check Ref. Voltage [7m 3s]	mV	2450 to 2550	2497	✓	
10	0010.0140 Motor Temperature [7m 3s]	C Deg	15 to 82	30	✓	
11	0010.0150 Check CPLD SW Revision [7m 3s]	N/A	EQ 12	12	✓	
12	0010.0160 Boot Monitor SW Revision [7m 3s]	N/A	EQ 4.0	4.0	✓	
13	0010.0170 Int. Batt. S/N [7m 3s]	N/A	00203905	00203905	✓	
14	0010.0180 Detach. Batt. S/N [7m 3s]	N/A	00202D35	00202D35	✓	
15	0020.1030 Write Image Table [7m 13s]	N/A	Pass	TRUE	✓	
16	0030.0010 Sensor Board Table Active [8m 25s]	N/A	Pass	TRUE	✓	
17	0030.0020 Device Table Active [8m 25s]	N/A	Pass	TRUE	✓	
18	0030.0030 Proximal Pressure Table Active [8m 25s]	N/A	Pass	TRUE	✓	
19	0030.0040 Charger Settings Table Active [8m 25s]	N/A	Pass	TRUE	✓	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	✓	
21	0030.0080 Device Name [8m 27s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	✓	
22	0030.0090 Device Model [8m 27s]	N/A	EQ LA1054096	LA1054096	✓	
23	0030.0100 Device S/N [8m 27s]	N/A	EQ TV11412164B	TV11412164B	✓	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [8m 27s]	N/A	EQ 2C	2C	✓	
25	0030.0170 Pos Flow Verify: dP2 at 191,7 (Setpoint 190) [1	SLPM	180,5 to 202,8	140,7		×
26	0030.0180 Pos Flow Verify: dP2 at 167,7 (Setpoint 165) [1	SLPM	157,5 to 177,9	123,5		×
27	0030.0190 Pos Flow Verify: dP2 at 142,7 (Setpoint 140) [1	SLPM	133,5 to 151,9	107,0		×
28	0030.0200 Pos Flow Verify: dP2 at 131,7 (Setpoint 130) [1	SLPM	122,9 to 140,4	99,6		×
29	0030.0210 Pos Flow Verify: dP2 at 122,2 (Setpoint 120) [1	SLPM	113,8 to 130,6	93,0		×
30	0030.0220 Pos Flow Verify: dP2 at 110,5 (Setpoint 110) [1	SLPM	102,6 to 118,4	85,6		×
31	0030.0230 Pos Flow Verify: dP2 at 96,2 (Setpoint 100) [13	SLPM	88,8 to 103,5	75,0		×
32	0030.0240 Pos Flow Verify: dP2 at 88,0 (Setpoint 90) [13m	SLPM	81,0 to 95,0	67,8		×
33	0030.0250 Pos Flow Verify: dP2 at 77,0 (Setpoint 80) [13m	SLPM	70,4 to 83,6	59,7		×
34	0030.0260 Pos Flow Verify: dP2 at 67,5 (Setpoint 70) [13m	SLPM	61,3 to 73,7	52,6		×
35	0030.0270 Pos Flow Verify: dP2 at 57,2 (Setpoint 60) [13m	SLPM	51,4 to 63,0	44,5		×

**Test Started On** 01/12/24 10:02:54

Serial Number TV11412164B Elapsed Test Time 20m 47s

Status FAIL

**Page** 1 **of** 3