Test Software P/N 4102483

Tested Part Number LA1054096

Test Software Name Trilogy FSA (PM TEST)



Software Revision 24.0.0.0

Prepared By P. Pascal

Test Report

Step	Description	Units	Limits	Results	Pass	Fail
1	0010.0003 Write Charger Limiter Table (Limit=75%) [17s]	N/A	Pass	TRUE	✓	
2	0010.0020 Check Leak (1) 61 @ 25,0cmH2O: Control Flow Sen	SLPM	-5 to 5	0,76	√	
3	0010.0021 Check Leak (1) @ 25,0cmH2O: Test Setup [3m 39s]	SLPM	-5 to 5	0,00	√	
4	0010.0070 Check HW Revision [3m 39s]	N/A	EQ 0	0	√	
5	0010.0080 Check SW Revision (DSP rev. 13) [3m 39s]	N/A	EQ 14.2.05	14.2.05	√	
6	0010.0110 Check Clock Settings [3m 39s]	S	LE 300	0	√	
7	0010.0120 Int.Batt.Cap.@(T=27C,SH=86%,CC=3,CF=0,ME=1) [3m	ક	15 to 85	46,00	√	
8	0010.0121 Det.Batt.Cap.@(T=30C,SH=84%,CC=5,CF=0,ME=1) (1)	%	15 to 85	43,00	√	
9	0010.0130 Check Ref. Voltage [3m 39s]	mV	2450 to 2550	2502	√	
10	0010.0140 Motor Temperature [3m 39s]	C Deg	15 to 82	41	√	
11	0010.0150 Check CPLD SW Revision [3m 39s]	N/A	EQ 12	12	√	
12	0010.0160 Boot Monitor SW Revision [3m 39s]	N/A	EQ 4.0	4.0	√	
13	0010.0170 Int. Batt. S/N [3m 40s]	N/A	0000ABFF	0000ABFF	√	
14	0010.0180 Detach. Batt. S/N [3m 40s]	N/A	0000A83E	0000A83E	√	
15	0020.1030 Write Image Table [3m 50s]	N/A	Pass	TRUE	√	
16	0030.0010 Sensor Board Table Active [5m 39s]	N/A	Pass	TRUE	√	
17	0030.0020 Device Table Active [5m 39s]	N/A	Pass	TRUE	√	
18	0030.0030 Proximal Pressure Table Active [5m 39s]	N/A	Pass	TRUE	√	
19	0030.0040 Charger Settings Table Active [5m 39s]	N/A	Pass	TRUE	√	
20	0030.0050 Image Table Active (Trilogy100_ImageCalTable.bi	N/A	Pass	TRUE	√	
21	0030.0080 Device Name [5m 41s]	N/A	ogy 100, Latin	ogy 100, Latin Ame	√	
22	0030.0090 Device Model [5m 41s]	N/A	EQ LA1054096	LA1054096	√	
23	0030.0100 Device S/N [5m 41s]	N/A	EQ TV11511050D	TV11511050D	√	
24	0030.0110 Product ID (Trilogy 100 Ventilator) [5m 41s]	N/A	EQ 2C	2C	√	
25	0030.0170 Pos Flow Verify: dP2 at 190,6 (Setpoint 190) [1	SLPM	179,4 to 201,7	193,2	√	
26	0030.0180 Pos Flow Verify: dP2 at 166,7 (Setpoint 165) [1	SLPM	156,5 to 176,8	168,3	√	
27	0030.0190 Pos Flow Verify: dP2 at 143,2 (Setpoint 140) [1	SLPM	133,9 to 152,4	144,1	√	
28	0030.0200 Pos Flow Verify: dP2 at 131,0 (Setpoint 130) [1	SLPM	122,3 to 139,7	132,6	√	
29	0030.0210 Pos Flow Verify: dP2 at 117,2 (Setpoint 120) [1	SLPM	109,0 to 125,4	119,7	√	
30	0030.0220 Pos Flow Verify: dP2 at 107,3 (Setpoint 110) [1	SLPM	99,5 to 115,1	111,5	√	
31	0030.0230 Pos Flow Verify: dP2 at 97,3 (Setpoint 100) [11	SLPM	89,9 to 104,7	100,7	√	
32	0030.0240 Pos Flow Verify: dP2 at 87,3 (Setpoint 90) [11m	SLPM	80,3 to 94,3	89,1	√	
33	0030.0250 Pos Flow Verify: dP2 at 77,9 (Setpoint 80) [11m	SLPM	71,2 to 84,5	79,1	· ✓	
34	0030.0260 Pos Flow Verify: dP2 at 67,3 (Setpoint 70) [11m	SLPM	61,1 to 73,5	69,5	√	
35	0030.0270 Pos Flow Verify: dP2 at 57,0 (Setpoint 60) [11m	SLPM	51,2 to 62,8	58,5	<u>,</u>	
			<u> </u>		•	_

Test Started On 01/02/24 12:39:53

Serial Number TV11511050D

Elapsed Test Time 1 hr 48m 32s

Status PASS

Page 1 **of** 6